Karnataka Material Test House Pvt. Ltd.,

Soil Investigation, Concrete and NDT Testing ,Topo Survey, & Project management Consultancy

CIN No: U74210KA2004PTC035137 G S T No: 29AACCK4994Q1ZI PAN No: AACCK4994Q

No.KMTH/PMC/YD/2019-2020/W3-CL

Date: 17.02.2020

To,
The Executive Engineer,
Yelahanka Satellite Town,
Sub Division, Bengaluru.

"PMC CERTIFICATE AND INSPECTION REPORT"

Dear Sir,

Sub: Regarding inspection report for the below mentioned work.

Name of work: Construction of Drains and Culverts at Adithya Nagara, Chandrappa Layout and Surrounding Areas in Ward No: 03, Yelahanka Satellite Town Sub Division.

Item No	Description of Work	Unit	Quantity
1	KSRRB 300- Excavation for Drains and similar works KSRRB 300-01 Earth Work Excavation by Manual Means In Ordinary Soil Involving an Average.	Cum	912.86
2	KSRRB M 2900-01 Providing and Laying Plain Cement Concrete of Mix 1:4:8 with OPC @220Kgs With Crushed 40mm and Down Size Graded Granite.	Cum	148.60
3	KSRRB M 2200-06 Providing TMT Steel Reinforcement for RCC WORK Including Straightening, Cutting, Bending, Hooking, Placing in Positions.	Ton	18.65
4	Providing and Laying Reinforced Cement Concrete for Side Drains using M20 Nominal Mix Concrete with OPC@300Kgs with 20mm Down Size.	Cum	312.47
5	Providing and fixing RCC Precast cover slab of 100mm thick for drain in cement concrete 1:1.5:3 using graded granite Jelly 20mm & down size.	Sqm	793.96

Karnataka Material Test House Pvt. Ltd.,

Soil Investigation, Concrete and NDT Testing ,Topo Survey, & Project management Consultancy

CIN No: U74210KA2004PTC035137 G S T No: 29AACCK4994Q1ZI PAN No: AACCK4994Q

With respect to the above subject and name of work, We have inspected the work , Quantity and Quality of above mentioned Items of work was found to be satisfactorily completed for the 2nd And Final Bill.

Thanking You,

Withregards

Karnataka Material Test House Pvt Ltd.,

Narayanswamy.B
Managing Director

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-೧೦೬